PERMANENT CHANGEABLE MESSAGE SIGN
PROJECT NO: CE 17-18-03
JOB NO: 124008

3- WEEKS LOOK AHEAD

H- HOLIDAY
ED- EVENT DAY
R- RAIN DAY
N- NIGHT WORK

Date 9/16/2024

Line No.	STATUS	ACTIVITIES	Sa 9/14	Su 9/15	M 9/16	T 9/17	W 9/18	TH 9/19	F 9/20	Sa 9/21	Su 9/22	M 9/23	T 9/24	W 9/25	TH 9/26	F 9/27	Sa 9/28	Su 9/29	M 9/30	T 10/1	W 10/2	TH 10/3	F 10/4	Sa 10/5	Su 10/6	M 10/7	T 10/8	W 10/9	TH 10/10	F 10/11	Sa 10/12	Su 10/13	M 10/14	T 10/15
		LOCATION 1 - CMS 1 (SINGLE ARM @ GAP/OLD MNTN VIEW-ALVISO RD)																																	
		USA																																	
		PG&E FIELD MEETING (GAS LINES LOCATION)																																	
		POTHOLE																																	
		INSTALL CONDUITS																								X	X	X	X						
		INSTALL PULL BOXES																											X	X			X		
		DRILL /FORM FOUNDATIONS/PADS (3AF SERV, CMS 1 POLE**)**																																	
		INSTALL TYPE 3AF SERVICE CABINET																																	
		INSTALL SINGLE ARM CMS POLE																																	
		INSTALL CMS SIGN																																	
		INSTALL POLE MOUNTED NEMA 3R CABINET																																	
		INSTALL WIRES, MULE TAPES																																	
		INSTALL 12 strnd SMFO																																	
		INSTALL E SWITCH, SFP MODULES, FPP																																	
		CONFIGURE/PROGRAM CMS SIGNS																																	
		PUNCHLIST																																	
		LOCATION 2 - CMS 2 (DUAL ARM @ GAP/BUNKER HILL LANE)																																	
		USA																																	
		POTHOLE																																	
		INSTALL CONDUITS																																	
		INSTALL PULL BOXES							X																										
		DRILL /FORM FOUNDATIONS/PADS (3AF SERV, 336 CAB, CMS 2 POLE**)**				X	X	X																											
		INSTALL TYPE 3AF SERVICE CABINET																																	
		INSTALL SINGLE ARM CMS POLE																																	
		INSTALL CMS SIGN																																	
		INSTALL 336 CABINET																																	
		INSTALL WIRES, MULE TAPES																																	
		INSTALL 12 strnd SMFO																																	
		INSTALL E SWITCH, SFP MODULES, FPP																																	
		CONFIGURE/PROGRAM CMS SIGNS																																	
		PUNCHLIST																																	
		LOCATION 3 - CMS 3 (DUAL ARM @ GAP/PATRICK HENRY DR)																																	
		USA																																	
		POTHOLE																																	
		INSTALL CONDUITS			X							X	X	X	X																				
		INSTALL PULL BOXES																			X	X	X												
		DRILL /FORM FOUNDATIONS/PADS (3AF SERV, 336 CAB, 15TS POLE, CMS 3 POLE**)**														X			X	X	X														
		INSTALL TYPE 3AF SERVICE CABINET																																	
		INSTALL SINGLE ARM CMS POLE																																	
		INSTALL CMS SIGN																																	
		INSTALL CCTV CAMERA																																	

Line No.		STATUS	ACTIVITIES	Sa	Su	M	T	W	TH	F	Sa	Su	M	T	W	TH	F	Sa	Su	M	T	W	TH	F	Sa	Su	M	T	W	TH	F	Sa	Su	M	T
				9/14	9/15	9/16	9/17	9/18	9/19	9/20	9/21	9/22	9/23	9/24	9/25	9/26	9/27	9/28	9/29	9/30	10/1	10/2	10/3	10/4	10/5	10/6	10/7	10/8	10/9	10/10	10/11	10/12	10/13	10/14	10/15
			INSTALL 336 CABINET																																
			INSTALL WIRES, MULE TAPES																																
			INSTALL 12 strnd SMFO																																
			INSTALL E SWITCH, SFP MODULES, FPP																																
			CONFIGURE/PROGRAM CMS SIGNS																																
			PUNCHLIST																																